

- Check job specifications including the mechanical fasten vs adhered viability, depths of insulation boards R factor, and schedule of new and existing penetrations.
- ✓ Check existing roofing deck and substrate for deflection, moisture, and rot.
- Check job specifications for material types, TPO vs EPD vs PVC vs Coating.
- ✓ Insulation correctly overlapped, tapered and affixed to roof deck.
- ✓ Drainage system correctly installed and functioning correctly.
- Check tear off existing roof vs roofing over viability.
- Check all corners turned correctly with russ strip or turn bar during construction. Installation of can't strips as needed.
- ☑ Check correct adhesive and glues used and applied correctly.
- ★ Check fastener depths and frequency and confirm correct plate types used.
- Commercial roofing ventilation system properly laid out functioning. All edge metals, including drip edge and coping properly installed and covered with covertape.laps correctly seamed and sealed, and T-joints applied as necessary.
- ✓ Cover, seam, and flashing tapes correctly applied.
- ☑ Confirm trash shoots, scaffold, and dumpsters have proper access.
- ▼ Flag roofing systems correctly for fall protection. Flag bystander traffic for job site safety.
- Final warranty requests and necessary inspection from manufacture ordered and delivered to owners.